



**CONCRETE ONTARIO ADMIXTURE BATCHING SYSTEM CALIBRATION
CERTIFICATE OF ACCURACY**

Excerpts - RMCAO AQP Audit and Check List [2020] – Section 3 – BATCHING EQUIPMENT

3.1.6 Each admixture shall be dispensed separately.

3.1.7 All admixture dispensing and agitation equipment shall be calibrated and documented at intervals of no more than 180 days (calibration records and certificate of accuracy shall be provided as per CSA A23.1 Clause 5.2.3.4).

3.2.4 Powdered admixtures be measured by mass, or liquid admixtures by either mass or volume, **within ± three (3%) percent** of the desired amount or **± thirty (30) ml**, whichever is greater. The accuracy of flow through systems shall only be measured when the quantity of material batched is greater than 500ml.

COMPANY NAME: _____

PLANT LOCATION: _____

DISPENSER #	PRODUCT	TARGET	ACTUAL	MEASURED ACCURACY	RECALIBRATE (YES/NO) ¹	PASS/ FAIL
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						

NOTE 1: If **YES**, please indicate the date the equipment was successfully recalibrated on.

CERTIFICATION COMPLETED BY (Please Print): _____

Company: _____

Signature: _____

Date: _____